



Result 2: RBMP Production	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48						
<b>Activity 2.1 River basin assessments</b>																																																						
Selection of pilot river basins and sub-basins																																																						
River basin assessments and GIS development																																																						
<b>Activity 2.2 Water body delineation and typology</b>																																																						
Preliminary water body delineation and typology (System A)																																																						
Harmonisation of GIS to Danube GIS format																																																						
Harmonisation of River Prut delineation to Romanian system																																																						
Revised and rationalisation water body delineation based on risk assessment (see 2.3)																																																						
Revised delineation and classification of sub-basins based on system B and new hydro-biological and ecological water body typology (see 1.3)																																																						
<b>Activity 2.3 Analysis of baseline situation [and RBMP production].</b>																																																						
ToR for RBMP compliant with WFD and national requirements																																																						
Tendering and appointment of implementers																																																						
Kick-off meetings in countries with implementers and beneficiaries																																																						
Updated pressures and impact analysis																																																						
Identification of at risk water bodies and information gaps																																																						
Design of surveillance and operational monitoring programmes (SW and GW)																																																						
Review of baseline situation following revised delineation and JFS																																																						
Programme of Measures and Economic Analysis (2.5)																																																						
RMBP Training workshops																																																						
Preliminary draft RBMP																																																						
Final draft RBMP																																																						
RBMP adoption and consultation processes (see 2.7)																																																						
Adoption of RBMP																																																						
<b>Activity 2.4 Joint field surveys to cover the gaps.</b>																																																						
2014 Joint Field Survey design report (gap filling and monitoring system development see 1.3)																																																						
Execution of Joint Field Surveys (SW and GW)																																																						
JFS reporting and incorporation of results into RBMP																																																						
<b>Activity 2.5 Development of national and basin-wide Programmes of Measures.</b>																																																						
Development of draft Programme of Measures																																																						
Economic analysis																																																						
Selection of priority basic and supplementary Programme of Measures																																																						
<b>Activity 2.6 Implementation of selected measures from the programme for pilot projects.</b>																																																						
Development of pilot project selection criteria																																																						
Selection of pilot projects																																																						
Drafting of Terms of Reference and appointment of implementers																																																						
Implementation and monitoring of pilot projects																																																						
Evaluation of pilot projects																																																						
<b>Activity 2.7 Public involvement and awareness raising activities</b>																																																						
Development and maintenance of web-site																																																						
Development of project news sheet 'In-flow' and 6 monthly issue																																																						
Draft Basin Communication Strategies and Plans																																																						
Final Basin Communication Strategies and Plans																																																						
Publication of RBMP timetable and overview																																																						
Notification of draft RBMP availability and consultation opportunities																																																						
Publication of draft final RBMP and summary leaflet																																																						
Stakeholder conference and other selected measures																																																						

	Preparation Phase of the activity
	Implementation Phase of the activity
	Completion Phase of the activity

- IR Inception Report
- PR Progress Report
- DFR Draft Final Report
- FR Final Report
- M Milestone
- RSC Regional Steering Committee
- JSC Joint Steering Committee
- NCC National Coordination Committee
- D Dependency on activity
  
- RES Result achieved